



**FIELD INSPECTION AND TEST REPORT
FEEDER PROTECTION RELAY - SEL-751A**



KAMPHAENG SAEN SUBSTATION FEEDER 9

PO NO.: PO W SP 6809-006

SUBSTATION: KAMPHAENG SAEN SUBSTATION

PANEL: F.9

FEEDER NAME: FEEDER 9

TECHNICAL DATA

Manufacture	SEL	Rated phase current	5 A
Type	SEL-751A	Rated neutral current	5 A
Ordering number	751A12C0X0X72850100	Rated phase voltage	300 V (Max)
Serial number	3260085090	Rated residual voltage	-
Auxiliary supply	24-48 VDC		

INSTRUMENT TRANSFORMER DATA

Phase CT ratio	1/1 A	Phase VT ratio	22000/110 V
Ground CT ratio	1/1 A	Ground VT ratio	22000/110 V

VISUAL CHECKED

Equipment undamaged	<input checked="" type="checkbox"/> Normal	<input type="checkbox"/> Comment	<input type="checkbox"/> N/A
Terminal and wiring connection	<input checked="" type="checkbox"/> Normal	<input type="checkbox"/> Comment	<input type="checkbox"/> N/A
LCD Display	<input checked="" type="checkbox"/> Normal	<input type="checkbox"/> Comment	<input type="checkbox"/> N/A
Keypad	<input checked="" type="checkbox"/> Normal	<input type="checkbox"/> Comment	<input type="checkbox"/> N/A

TESTED EQUIPMENTS

FAT TEST : Type CMC356 Identity SN. HE487P

FUNCTIONS IN USED

<input type="checkbox"/> Phase Directional	<input type="checkbox"/> Negative-Sequence Time Overcurrent	<input type="checkbox"/> _____
<input type="checkbox"/> Neutral Ground Directional	<input type="checkbox"/> Undervoltage	<input type="checkbox"/> _____
<input type="checkbox"/> Power	<input type="checkbox"/> Overvoltage	<input type="checkbox"/> _____
<input type="checkbox"/> Phase Instantaneous Overcurrent	<input type="checkbox"/> Frequency	<input type="checkbox"/> _____
<input type="checkbox"/> Residual Ground Instantaneous Overcurrent	<input type="checkbox"/> Rate of Change of Frequency	<input type="checkbox"/> _____
<input type="checkbox"/> Phase Time-Overcurrent	<input type="checkbox"/> Vector Shift	<input type="checkbox"/> _____
<input type="checkbox"/> Neutral Ground Time-Overcurrent	<input type="checkbox"/> Breaker Failure	<input type="checkbox"/> _____
<input type="checkbox"/> Residual Ground Time-Overcurrent	<input checked="" type="checkbox"/> Synchronism Check	<input type="checkbox"/> _____

NOTE

Password = Level 1 = OTTER, Level 2 = TAIL

Responsibility	Tested	Witnessed	Accepted by
Company	NYR Engineering Co., Ltd.	INTEGRITY ENGINEERING	
Name	Mr. Anucha Tejanang	Mr. Chanuwat Boonmart	
Signature			
Date	16-Feb-2026	16-Feb-2026	



**FIELD INSPECTION AND TEST REPORT
FEEDER PROTECTION RELAY - SEL-751A**



KAMPHAENG SAEN SUBSTATION FEEDER 9

PO NO.: PO W SP 6809-006

SUBSTATION: KAMPHAENG SAEN SUBSTATION

PANEL: F.9

FEEDER NAME: FEEDER 9

Measurement Test

Reading on HMI

Secondary injection I=1A, V=66.4V, f=50Hz	Should be	As found
IA (A)		
IB (A)		
IC (A)		
VA (kV)	12701.71	12707.80
VB (kV)	12701.71	12710.10
VC (kV)	12701.71	12714.70
S (kVA)		
P (kW)		
Q (kVAR)		
f	50.00	50.00
PF	1.00	1.00

LEDs

LEDs	Description	Result
T01_LED	0	<input checked="" type="checkbox"/> Checked
T02_LED	25A1	<input checked="" type="checkbox"/> Checked
T03_LED	3P59 AND 27S1	<input checked="" type="checkbox"/> Checked
T04_LED	3P27 AND 27S1	<input checked="" type="checkbox"/> Checked
T05_LED	59S1 AND 3P27	<input checked="" type="checkbox"/> Checked
T06_LED	(BFT OR T06_LED) AND NOT TRGTR	<input checked="" type="checkbox"/> Checked

INPUTS

Output No.	Description	Result
IN101	Status CB	<input checked="" type="checkbox"/> Checked
IN102	Sync. Auto	<input checked="" type="checkbox"/> Checked

OUTPUTS

Output No.	Relay word bits	Description	Result
OUT101	SV01 OR SV02 OR SV03	Point Sync.	<input checked="" type="checkbox"/> Checked
OUT102	0	Spare	<input checked="" type="checkbox"/> Checked
OUT103	HALARM OR SALARM	Relay Failure	<input checked="" type="checkbox"/> Checked

Responsibility	Tested	Witnessed	Accepted by
Company	NYR Engineering Co., Ltd.	INTEGRITY ENGINEERING	
Name	Mr. Anucha Tejanang	Mr. Chanuwat Boonmart	
Signature			
Date	16-Feb-2026	16-Feb-2026	



**FIELD INSPECTION AND TEST REPORT
FEEDER PROTECTION RELAY - SEL-751A**



KAMPHAENG SAEN SUBSTATION FEEDER 9

PO NO.: PO W SP 6809-006

SUBSTATION: KAMPHAENG SAEN SUBSTATION

PANEL: F.9

FEEDER NAME: FEEDER 9

Synchronizing Check

Parameter setting

Setting	Description	Value	Remark :
E25	Synchronism Check	Y	Enable
25VLO	Voltage Window - Low Threshold (volts)	57.15	
25VHI	Voltage Window - High Threshold (volts)	69.85	
25SF	Maximum Slip Frequency (Hz.)	0.20	
25ANG1	Maximum Angle, Level 1 (deg.)	25.00	
SYNCPH	Synchronism Check Phase	VB	Phase B
27P1P	Undervoltage (xVnm)	0.2	Dead Line
59LP	Overvoltage (xVnm)	12.7	Live Line
27BP	Undervoltage (volts)	0.8	Dead Busbar
59BP	Overvoltage (volts)	50.8	Live Busbar

Sensitivity Test

Function	Should be	Position	As found		Error	
			Line	Bus	Line	Bus
Diff. Voltage	69.850	Upper	69.81 V	69.84 V	0.057%	0.014%
	57.150	Lower	57.11 V	57.09 V	0.070%	0.105%
Diff. frequency	0.200	Upper	0.18 Hz	0.18 Hz	-0.020 Hz	-0.020 Hz
		Lower	0.2 Hz	0.2 Hz	0.000 Hz	0.000 Hz
Diff. Phase Angle	25.000	Upper	25.030 deg.	25.030 deg.	0.030 deg.	0.030 deg.
		Lower	-24.970 deg.	-24.970 deg.	-0.030 deg.	-0.030 deg.

Live and Dead Voltage Sensitivity Test

Function	Test item	Should be	As found	Error
Sync. Check	Dead Line	12.7 V	12.68 V	0.173%
	Dead Busbar	12.7 V	12.69 V	0.079%
	Live Line	50.8 V	50.74 V	0.134%
	Live Busbar	50.8 V	50.71 V	0.177%

Operating time test

Function	Should be (sec.)	Sync. Operating	
		As found	Time Error
Sync.	0.000	0.0288	28.8ms

Accuracy : Voltage : $\pm 1\%$ plus $\pm 0.5 V$
 Slip Freq. : $\pm 0.02 Hz$
 Phase Angle : $\pm 4^\circ$

Responsibility	Tested	Witnessed	Accepted by
Company	NYR Engineering Co., Ltd.	INTEGRITY ENGINEERING	
Name	Mr. Anucha Tejanang	Mr. Chanuwat Boonmart	
Signature			
Date	16-Feb-2026	16-Feb-2026	